

LWVDS Development Work Summary Progress Table

Work Area	Plan Achievements		Programme	
Structural	Completed to June 2015	Completed 2015/16	Proposed for 2016/17	Proposed in 2015/2025 LTP
Ruamahanga River				
Stopbank shifting	80%		20%	
Top up stopbank	50%		Complete	
Tauherenikau River				
Stopbank upgrade	100%			
Turanganui River				
Stopbank upgrade	100%			
Tauanui River				
Stopbank construction/shifting	60%		40%	Complete
River Management				
Ruamahanga River				
Waiohine to Waihenga - Willow buffer zone Bank Protection Fencing	100%	80%	5%	Complete
Waihenga to Tuhitarata – Removal of overburden from berm		40%		This work to be undertaken with future FMP stopbank work
Tuhitarata to Lake Onoke – Boulder rip rap Planting	100%	80%	5%	Complete
Tauherenikau River				
Willow buffer zone Fencing	100%			
Tributaries				
Willow buffer zone Land purchase Whakawhiriwhiri	100%	20%	80%	Complete
Non-structural				
No non-structural work				
Environmental Enhancement (Native Planting)				
Ruamahanga River	90%	5%		Complete
Whakawhiriwhiri Stream			50%	Complete
FMP Review				
FMP review				Complete review