



## Waikanae FMP summary progress table

Work Area	Plan Achievements			Programme
	Completed to June 2007	Completed 2007/08	Proposed for 2008/09	Proposed in 2006/2016 LTCCP
<b>Structural</b>				
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke				
Park Stopbank				Start Design 2013/14
Flood Wall				Design 2013/14
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3	Completed 2003			
House Raising Toroa Rd	Completed 2000			
House Raising Makora Rd	3 houses raised	House raising was confirmed as the preferred option	1 house to be raised	Start remaining 6 in 2009/10
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
<b>River Management</b>				
Mouth				No budget yet
Otaihanga			Rock edge protection	
El Rancho	Completed 1997			
Greenaway Road				No budget yet
Jim Cooke Park	Design Complete	Completed		
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			
<b>Non-structural</b>				
Non-structural in KCDC DP	Completed 1997	Flood hazard update completed		Include revised hazard maps in the district plan
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Ongoing	Ongoing	Ongoing	Ongoing
<b>Environmental Strategy</b>				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park			Contribution to foot bridge construction	

General		Tree Clearing	Tree Clearing	Supporting Friends initiatives
Ecological Strategy	Prepared 1999		Review Strategy	Finalise Strategy