

Otaki FMP Summary Progress Table

Work Area	Plan Achievements		Programme	
	Completed to June 2015	Completed 2015/16	Proposed for 2016/17	Proposed in 2015/2025 LTP
Chrystalls				
Stopbank	Completed 2000			
Extended Stopbank	Construction and land purchase completed			
Rangiuru Floodgates	Completed 2002			
Lower Waitohu Stream Project includes South Waitohu and Convent Road improvements	Developed flood mitigation options and progressed with land entry negotiations		Progress with land entry negotiations	Complete stream channel improvements low stopbank at 74 Convent Road and South Waitohu stopbank
North Bank Improvements				Complete
House Raising				
Lethbridge (02)				No budget yet
Rangiuru (22)				No budget yet
South Waitohu (06)				No budget yet
Mangapouri Stream				No budget yet
Culverts (by KCDC)	3 Culverts			No further budget
Stream widening				No budget yet
South Bank Stopbank	Investigated conceptual options for relocating the stopbank			Complete works
Harpers Stopbank				No budget yet
Lutz Upper and Lower Stopbank	Completed 1999			
Katihiku Floodgates				No budget yet
Seaward Extension				No budget yet
River Management				
Katihiku	Concept designs completed			Progress
Gas Line	Concept designs completed			Progress
Batching/Campbells	Lethbridge edge protections completed			Progress
Bridges	Completed in 2009/10			
Ballast/Tracey	Edge protections at Traceys completed	Maintenance works at Traceys		
Chrystalls Bend	Completed 1994			
Hughes	North Bank only Concept designs completed			Progress
Hughes/Lutz	North Bank only			

	Concept designs completed			
Taylor/Mansell	North Bank only Concept designs completed			
Lower Gorge				No budget yet
Non-structural				
Non-structural in KCDC DP	Completed 1997 with updates in 2004 and 2009			Update as required
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Achieved	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Mouth	Weed clearing completed on north bank	Planting and maintenance Ongoing	Ongoing	Ongoing
Chrystalls Bend	Completed 1995 Further enhancement completed 2011			
Walkway through Winstones	Completed 2004			
Walkway to Chrystalls	Completed including the section under SH1 and rail bridge			
Walkway to Rahui				Continue with land entry negotiations
Environmental Strategy	Prepared 1999			Complete review
Friends initiatives	Ongoing support	Ongoing support	Ongoing support	Ongoing support
FMP Review				
FMP review		Review commenced	Progress with review	Complete review